

**PUBLIC SERVICES DEPARTMENT
ENGINEERING DIVISION
CITY OF ANN ARBOR**

CURB CUT SHEET

DATE : 8/10/2002	CONTRACTOR : THOMPSON-MCCULLY
COMP BY : GFD	DRAWING NO. : 2002004
CHECKED BY : DWT	THIS SHEET COVERS : 0+80 TO 8+35.6
SURVEY BOOK : 1078	CUT SHEETS FOR : CURB AND GUTTER
PAGES : 33	SHEET : 1 OF 2
PROJECT NAME: 5TH AVENUE RECONSTRUCTION	<u>RIGHT CURB LINE</u> (GUTTER PAN)

STATION	O/S ELEV	E/M	B/C	CUT/FILL	REMARKS
0+ 80		101.50			MATCH EXISTING E/M
1+ 00	101.34	101.11	101.11	C- 0.23	4' O/S E/M
1+ 25	100.76	100.63	100.63	C- 0.13	4' O/S E/M
1+ 50	100.32	100.21	100.21	C- 0.11	4' O/S E/M
1+ 75	100.00	99.86	99.86	C- 0.14	4' O/S E/M
2+ 00	99.72	99.57	99.57	C- 0.15	4' O/S E/M
2+ 25	99.55	99.35	99.35	C- 0.20	4' O/S E/M
2+ 50	99.34	99.19	99.19	C- 0.15	4' O/S E/M
2+ 75	99.25	99.07	99.07	C- 0.18	4' O/S E/M
3+ 00	99.21	98.94	98.94	C- 0.27	4' O/S E/M
3+ 25	99.05	98.81	98.81	C- 0.24	4' O/S E/M
3+ 50	99.89	98.69	98.69	C- 1.20	4' O/S E/M
3+ 75	98.75	98.57	98.57	C- 0.18	4' O/S E/M
3+ 79.4	98.75	98.55	98.55	C- 0.20	4' O/S E/M (LOW POINT)
4+ 00	98.91	98.69	98.69	C- 0.22	4' O/S E/M
4+ 25	99.09	98.86	98.86	C- 0.23	4' O/S E/M
4+ 50	99.24	99.13	99.13	C- 0.11	4' O/S E/M
4+ 75	99.34	99.20	99.20	C- 0.14	4' O/S E/M
5+ 00	99.43	99.37	99.37	C- 0.06	4' O/S E/M
5+ 25	99.68	99.54	99.54	C- 0.14	4' O/S E/M
5+ 50	99.95	99.71	99.71	C- 0.24	4' O/S E/M
5+ 75	100.07	99.88	99.88	C- 0.19	4' O/S E/M
6+ 00	100.24	100.05	100.05	C- 0.19	4' O/S E/M
6+ 25	100.39	100.21	100.21	C- 0.18	4' O/S E/M
6+ 50	100.54	100.39	100.39	C- 0.15	4' O/S E/M
6+ 75	100.55	100.56	100.56	F- 0.01	4' O/S E/M
7+ 00	100.83	100.73	100.73	C- 0.10	4' O/S E/M
7+ 25	101.09	100.90	100.90	C- 0.19	4' O/S E/M
7+ 50	101.34	101.20	101.20	C- 0.14	4' O/S E/M
7+ 75	101.72	101.68	101.68	C- 0.04	4' O/S E/M
8+ 00	102.17	102.18	102.18	F- 0.01	4' O/S E/M
8+ 25	103.07	102.84	102.84	C- 0.23	4' O/S E/M
8+ 35		103.25	103.25		MATCH EXISTING E/M

APPROVED BY: _____

DATE: _____

**PUBLIC SERVICES DEPARTMENT
ENGINEERING DIVISION
CITY OF ANN ARBOR**

CURB CUT SHEET

DATE	: 8/10/2002	CONTRACTOR	THOMPSON-MCCULLY
COMP BY	: GFD	DRAWING NO.	2002004
CHECKED BY	: DWT	THIS SHEET COVERS	4+05 TO 8+34.5
SURVEY BOOK	: 1078	CUT SHEETS FOR	CURB AND GUTTER
PAGES	: 33	SHEET	2 OF 2
PROJECT NAME:	5TH AVENUE RECONSTRUCTION		<u>LEFT CURB LINE</u> (CURB AND GUTTER)

STATION	O/S ELEV	E/M	B/C	CUT/FILL	REMARKS
0+ 80		99.13			MATCH EXISTING E/M
1+ 00	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
1+ 25	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
1+ 50	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
1+ 75	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
2+ 00	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
2+ 25	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
2+ 35.6		99.13			MATCH EXISTING E/M
PC		99.13			MATCH EXISTING E/M
1/4 POINT			0.38	F- 0.38	4.5' O/S E/M
MID POINT			0.38	F- 0.38	4.5' O/S E/M
3/4 POINT			0.38	F- 0.38	4.5' O/S E/M
4+ 05	99.03	98.62	99.00	C- 0.03	4.5' O/S E/M (LOW POINT)
4+ 25	99.03	98.76	99.14	F- 0.11	4.5' O/S E/M
4+ 50	99.23	98.93	99.31	F- 0.08	4.5' O/S E/M
4+ 75	99.56	99.10	99.48	C- 0.08	4.5' O/S E/M
5+ 00	99.56	99.27	99.65	F- 0.09	4.5' O/S E/M
5+ 25	99.79	99.44	99.82	F- 0.03	4.5' O/S E/M
5+ 50	99.90	99.61	99.99	F- 0.09	4.5' O/S E/M
5+ 75	100.30	99.78	100.16	C- 0.14	4.5' O/S E/M
6+ 00	100.39	99.95	100.33	C- 0.06	4.5' O/S E/M
6+ 25	100.40	100.12	100.50	F- 0.10	4.5' O/S E/M
6+ 50	100.55	100.29	100.67	F- 0.12	4.5' O/S E/M
6+ 75	100.55	100.46	100.84	F- 0.29	4.5' O/S E/M
7+ 00	100.87	100.63	101.01	F- 0.14	4.5' O/S E/M
7+ 25	101.10	100.80	101.18	F- 0.08	4.5' O/S E/M
7+ 50	101.41	101.06	101.44	F- 0.03	4.5' O/S E/M
7+ 75	101.71	101.48	101.86	F- 0.15	4.5' O/S E/M
8+ 00	102.22	102.09	102.47	F- 0.25	4.5' O/S E/M
8+ 25	103.20	102.89	103.27	F- 0.07	4.5' O/S E/M
8+ 33.3		103.37	103.75	F- 103.75	MATCH EXISTING E/M

APPROVED BY: _____ DATE: _____